



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

3rd September 2024

Our Reference: 24279:NB1981

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
SMITHS LANE – STAGE 29 (CLYDE NORTH)**

Please find attached our Report No's 24279/R001 to 24279/R008 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in May 2024 and was completed in June 2024.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a light blue circular stamp.

Nick Brock

FIGURE 1



FOR CONTINUATION REFER DRG. 1101438-29-011

SERVICE OFFSET TABLE

Location	Gas		ND - Water		Water		Electricity		Telecommunication		Sewer		Irrigation	
	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)
LANARK STREET	E	2.50	E	2.45	E	2.95	W	1.20	W	0.85	E	1.3	-	-
CASTLECOVE STREET (WEST)	S	2.25	S	2.70	S	3.20	N	2.60	N	1.85	S	1.0	-	-
CASTLECOVE STREET (EAST)	S	2.25	S	2.70	S	3.20	N	2.60	N	1.85	N/S	1.0/1.0	-	-
REDFIELD STREET	N	2.25	N	2.70	N	3.20	S	2.60	S	1.85	N/S	1.0/1.0	-	-
BURNBANK PARADE	W	2.25	W	2.70	W	3.20	E	2.60	E	1.85	EW	1.0, Ex.5.0x1.0	E	6.70
ZALE ROAD	S	2.25	S	2.70	S	3.20	N	1.25	N	0.50	S	Ex. 1.0	-	-


NOTE: STREET TREES ARE TO BE PLANTED IN THE CENTRE OF ALL NATURE STRIPS

ROAD LAYOUT TABLE

Road Name	Reserve Width (m)	Road Width (m)			Kerb Type		Verge Width (m)	
		Lip to Lip	Inv to Inv	Back to Back	Nth/West	Sth/East	Nth/West	Sth/East
LANARK STREET	14.50	5.107.20	6.008.10	6.308.40	600 B2	600 B2	2.15	4.25
CASTLECOVE STREET (WEST)	16.00	6.40	7.30	7.60	600 B2	600 B2	4.20	4.50
CASTLECOVE STREET (EAST)	16.00	6.40	7.30	7.60	600 B2	600 B2	4.20	4.50
REDFIELD STREET	16.00	6.40	7.30	7.60	600 B2	600 B2	4.50	4.20
BURNBANK PARADE	25.00	6.408.35	7.309.25	7.609.55	600 B2	600 B2	4.508.85	8.901.85
ZALE ROAD	14.50	6.40	7.30	7.60	600 B2	600 B2	2.70	4.50

SMITHS LANE CLIVE NORTH

REV	ISSUED FOR INFORMATION	DATE	DRN	APP	REV	DESCRIPTION	DATE	DRN	APP
PT	ISSUED FOR INFORMATION	01/12/23	MFJ	BY					



Client: KLM WAN
Date: 24.11.2023
Drawn: M.F. JAURIGUE
Checked: L.M. MURRAY
Date: 20.11.2023
Approved: S.YOUNG
Reg. No.: PE000909
Date: 23.11.2023
PS Number: PS021349A

1 Glenferrie Road
Malvern VIC 3144
ph: 03 9324 8888
www.beveridgewilliams.com.au

BW Beveridge Williams
Development & Infrastructure Consultants

Project Name: SMITHS LANE STAGE 29 CITY OF CASEY
Project Title: LAYOUT PLAN

Sheet 05 of 30
Scale: 1:500 @ A1

Project Ref: 1101438 29 010 P1
Page No: 29
Drawing No: 010
Rev: P1

K:\036 Data\101438 110 Smiths Lane_City of Casey (MVCV)_Eng\Bkg D10\dwg\101438-29-05-LAY.dwg



COMPACTION ASSESSMENT

Job No 24279
 Report No 24279/R001
 Date Issued 08/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 29	Date tested	31/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:12
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.91	1.88	1.90	2.03	1.98	1.99
Field moisture content	%	20.4	19.7	20.5	14.4	23.7	18.9

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	1.94	1.90	1.94	2.06	2.02	1.99
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	22.5	20.0	23.0	16.5	25.0	19.5

Moisture Variation From Optimum Moisture Content	2.0% dry	0.5% dry	2.0% dry	2.0% dry	1.0% dry	0.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	99.0	98.0	98.5	98.5	100.5
---	---	-------------	-------------	-------------	-------------	-------------	--------------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24279
 Report No 24279/R002
 Date Issued 08/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 29	Date tested	04/06/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:02
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.05	1.95	2.06	2.07	2.08
Field moisture content	%	17.7	15.4	19.9	22.5	19.8

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.08	1.96	2.08	2.10	2.09
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	20.0	17.5	22.0	24.5	25.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.0% dry	1.5% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	99.5	99.0	98.5	99.0	99.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24279
 Report No 24279/R003
 Date Issued 20/07/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 29	Date tested	06/06/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:36
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	2.12	2.07	2.04	1.89	1.96	2.04
Field moisture content	%	20.9	21.6	23.6	17.7	19.2	17.6

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.11	2.11	2.04	1.97	1.95	2.09
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	
Optimum Moisture Content	%	20.5	21.5	23.5	17.0	19.5	17.5

Moisture Variation From Optimum Moisture Content	0.5% wet	0.0%	0.0%	0.5% wet	0.0%	0.0%
--	----------	------	------	----------	------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	100.0	98.0	100.0	96.5	100.5	97.5
-----------------------------------	---	-------	------	-------	------	-------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24279
 Report No 24279/R004
 Date Issued 20/07/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 29	Date tested	07/06/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:16
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.99	1.86	2.02	2.11	2.13	2.24
Field moisture content	%	15.2	15.1	16.8	16.0	17.4	16.9

Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.03	1.90	2.06	2.15	2.16	2.28
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	
Optimum Moisture Content	%	16.0	15.5	17.0	16.5	17.5	17.5

Moisture Variation From Optimum Moisture Content	0.5% dry	0.0%	0.5% dry	0.5% dry	0.5% dry	0.5% dry
--	----------	------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.0	98.0	98.5	98.0	98.5	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 19 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24279
 Report No 24279/R005
 Date Issued 20/07/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 29	Date tested	17/06/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:01
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	25	26	27	28	29	30
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.87	1.99	1.90	1.98	1.89
Field moisture content	%	18.8	19.3	19.2	17.3	16.4

Test procedure AS 1289.5.7.1

Test No	25	26	27	28	29	30
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.94	1.99	1.99	1.98	1.95
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	18.0	18.0	19.0	17.0	16.5

Moisture Variation From Optimum Moisture Content	0.5% wet	1.0% wet	0.0%	0.5% wet	0.0%	0.0%
--	----------	----------	------	----------	------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	96.5	99.5	95.5	100.0	97.0	100.0
-----------------------------------	---	------	------	------	-------	------	-------

Material description

No 25 - 30 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24279
 Report No 24279/R006
 Date Issued 27/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 29	Date tested	18/06/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:26
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	34	35	36
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	2.03	2.07	1.99	2.02	2.06	2.11
Field moisture content <i>%</i>	21.4	20.3	19.4	18.3	20.1	20.5

Test procedure AS 1289.5.7.1

Test No	31	32	33	34	35	36
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.05	2.12	2.04	2.05	2.07	2.15
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	22.0	21.5	21.0	20.5	22.0	22.5

Moisture Variation From Optimum Moisture Content	0.5% dry	1.0% dry	1.5% dry	2.0% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.0	97.5	97.5	98.5	99.0	98.5
--	----------	-------------	-------------	-------------	-------------	-------------	-------------

Material description

No 31 - 36 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24279
 Report No 24279/R007
 Date Issued 20/07/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 29	Date tested	20/06/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:43
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	37	38	39	40	41	42	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	2.04	2.01	1.98	2.04	1.96	1.98
Field moisture content	%	19.0	21.0	18.9	18.9	18.3	19.9

Test procedure AS 1289.5.7.1

Test No	37	38	39	40	41	42	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.05	2.07	2.01	2.09	1.99	2.03
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	19.0	23.5	19.5	21.0	18.5	22.5

Moisture Variation From Optimum Moisture Content	0.0%	2.0% dry	0.5% dry	2.0% dry	0.5% dry	2.5% dry
--	------	-------------	-------------	-------------	-------------	-------------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.5	97.5	99.0	98.0	98.5	97.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 37 - 42 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24279
 Report No 24279/R008
 Date Issued 20/07/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 29	Date tested	28/06/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:45
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	43	44	45	46	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1		
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	-
Field wet density	t/m ³	2.10	2.09	2.11	2.08	-
Field moisture content	%	22.0	21.2	23.1	22.1	-

Test procedure AS 1289.5.7.1

Test No	43	44	45	46	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	-
Percent of oversize material	wet	0	0	0	0	-
Peak Converted Wet Density	t/m ³	2.11	2.09	2.10	2.12	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	21.5	20.5	23.0	21.0	-

Moisture Variation From Optimum Moisture Content	0.0%	1.0% wet	0.0%	1.0% wet	-	-
--	------	----------	------	----------	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.5	100.0	100.5	98.5	-
-----------------------------------	---	------	-------	-------	------	---

Material description

No 43 - 46 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry