



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

16th April 2020

Our Reference: 20048:SB012

Mirvac Pty Ltd
Level 5, Building Q3, 6 Riverside Quay,
SOUTHBANK VIC 3006

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
SMITHS LANE – STAGE 1, CLYDE NORTH**

Please find attached our Report No's 20048/R001 to 20048/R010 that relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in January 2020 and was completed in April 2020.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Stephen Burns', is written over a light blue horizontal line.

Stephen Burns

FIGURE 1 (1 of 3)



Approximate field density test location

© COPYRIGHT: All rights reserved. Beveridge Williams & Co. Pty Ltd has granted a licence to the principle to use this document for its intended purpose. No unauthorised copying is permitted.	
A	ISSUED FOR CONSTRUCTION 13.12.19 M.F.J. L.M.
P1	ISSUED FOR INFORMATION 17.06.19 C.L. L.M.



FOR CONTINUATION REFER DRG. NO. 11101438-01-011/12

Designed Date: C. L.E. 17.05.19
 Drawn: M.F. JAURIGUE
 Approved Date: L. MURRAY
 P1 Number: PST38244K

0 5 10 20 30 40 50

BW Beveridge Williams
 development & environment consultants

1 Glenferrie Road
 Malvern VIC 3144
 ph: 03 9524 8888
 www.beveridgewilliams.com.au

Project Details
SMITHS LANE STAGE 01
 CITY OF CASEY, SE000192/19

Drawing Title
LAYOUT PLAN (SHEET 1 OF 6)


Sheet 05 of 71

Scale
1:500 @ A1

Drawing No
1101438 01 010 A

K:\Data\101438 110 Smiths Lane_Civc (MIRVAC)_Eng\Stage 1\Drawings\101438-01-010.dwg

FIGURE 1 (2 of 3)



FOR CONTINUATION REFER DRG. NO. 11101438-01-010

ROAD NAME	RESERVE WIDTH (m)	ROAD WIDTH (m)			VERGE WIDTH (m)	
		LIP to LIP	INV to INV	BACK to BACK	NORTHWEST	SOUTHEAST
O'CONNOR AVENUE	20.00	6.40 (10.30)	7.30 (11.20)	7.60 (11.50)	6.95 (5.00)	5.45 (3.50)
BAXTER STREET (13.00m)	13.00	6.40	7.30	7.60	2.95	4.35
BAXTER STREET (16.00m)	16.00	6.40	7.30	7.60	4.04(3.35)	4.35(4.05)
GRAZING WAY (14.50m)	14.50	6.40	7.30	7.60	4.32(3.55)	2.55(4.35)
GRAZING WAY (16.00m)	16.00	6.40	7.30	7.60	4.05	4.35
LENSING STREET (NS)	16.00	6.40	7.30	7.60	4.05	4.35
CORBETT STREET	16.00	6.40	7.30	7.60	4.05	4.35
SCHOLTZ DRIVE	16.00	6.40	7.30	7.60	4.05	4.35
WOOLLY PARADE (14.50m)	14.50	6.40	7.30	7.60	2.55	4.35
WOOLLY PARADE (16.00m)	16.00	6.40	7.30	7.60	4.35	4.05
WALSDORF STREET	16.00	6.40	7.30	7.60	4.05	4.35
BRUNN STREET	16.00	6.40	7.30	7.60	4.05	4.35

NOTE: DIMENSIONS IN PARENTHESES INCLUDES PARKING LANE

SERVICE OFFSET TABLE

Location	Side	Gas		ND - Water		Water		Electricity		Telecommunication		Sewer	
		Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side
O'CONNOR AVENUE	N	2.25	N	2.58	N	3.30	S	1.98	S	1.20	N	0.80	
BAXTER STREET (13.00m)	E	2.25	E	2.70	E	3.20	W	1.25	W	0.50	E	1.00	
BAXTER STREET (16.00m)	SW	2.25	S/W	2.70	S/W	3.20	NE	1.50(2.50)	NE	0.75(1.85)	EW	1.00	
GRAZING WAY (14.50m)	NEW	2.25	N/EW	2.70	N/EW	3.20	S/EW	1.25	S/EW	0.50	NEW	1.00	
GRAZING WAY (16.00m)	S	2.25	S	2.70	S	3.20	N	2.60	N	1.85	NS	1.00	
LENSING STREET (NS)	S	2.25	S	2.70	S	3.20	N	1.50	N	0.75	S	1.00	
LENSING STREET (WE)	EW	2.25	E/W	2.70	E/W	3.20	EW	2.60	EW	1.85	EW	1.00	
CORBETT STREET	E	2.25	E	2.70	E	3.20	W	2.60	W	1.85	EW	1.00	
SCHOLTZ DRIVE	E	2.25	E	2.70	E	3.20	W	2.60	W	1.85	E	1.00	
WOOLLY PARADE (14.50m)	S	2.25	S	2.70	S	3.20	N	1.25	N	0.50	S	0.80	
WOOLLY PARADE (16.00m)	W	2.25	W	2.70	W	3.20	E	2.60	E	1.85	-	-	
WALSDORF STREET	E	2.25	E	2.70	E	3.20	W	2.60	W	1.85	W	1.00	
BRUNN STREET	W	2.25	W	2.70	W	3.20	E	2.60	E	1.85	W	1.00	

NOTE: STREET TREES ARE TO BE PLANTED IN THE CENTRE OF ALL NATURE STRIPS

LEGEND - LAYOUT PLAN

- STORMWATER DRAIN, PIT & PROPERTY INLET
- SEWAGE WATER DRAIN & PIT
- SWALE DRAIN
- SEWER & MAINTENANCE STRUCTURES
- HOUSE DRAIN
- SERVICE CONDUITS
- TACTILE PAVERS (INDICATIVE ONLY)
- ELECTRICITY (UNDERGROUND)
- ELECTRICITY (OVERHEAD)
- OPTIC FIBRE
- TELECOMMUNICATIONS
- GAS
- WATER
- RECYCLED WATER
- IRRIGATION
- EXISTING ELECTRICITY (UNDERGROUND)
- EXISTING ELECTRICITY (OVERHEAD)
- EXISTING GAS
- EXISTING OPTIC FIBRE
- EXISTING TELECOMMUNICATIONS
- EXISTING WATER
- EXISTING RECYCLED WATER
- EXISTING STORMWATER DRAIN
- EXISTING SEWER
- EXISTING HOUSE DRAIN
- EXISTING SWALE DRAIN
- EXISTING SURFACE LEVEL
- FINISHED BUILDING LINE LEVEL
- FINISHED RIDGE LINE LEVEL
- TOP OF RETAINING WALL
- BOTTOM OF RETAINING WALL
- RIDGE LINE
- RETAINING WALL
- ZERO LOT LINES
- PAVEMENT TREATMENT
- STRUCTURAL FILL > 200mm DEEP
- EX. STRUCTURAL FILL > 200mm DEEP
- DIRECTION OF FALL
- OVERLAND FLOW
- ALLOTMENT TO BE GRADED EVENLY IN DIRECTION OF FALL TO LEVELS INDICATED
- CONCRETE EDGE STRIP WITH SUBSOIL DRAIN, NO ROAD SIGN & BARRIER
- LIMIT OF WORKS
- EXISTING TREE TO BE REMOVED
- PERMANENT SURVEY MARK
- TEMPORARY BENCH MARK
- PROPOSED DRIVEWAY
- TREE PROTECTION ZONE (TPZ)
- LOT HATCHING
- PAVEMENT HATCHING
- PARK RESERVES/NATURE STRIP HATCHING
- DRAINAGE RESERVE
- MAINTENANCE ACCESS TRACK
- DRY OUT AREA

Approximate field density test location

WARNING
BEWARE OF UNDERGROUND SERVICES
The locations of underground services are approximate only and their exact position should be proven on site.
No guarantee is given that all existing services are shown.
Locate all underground services before commencement of works
DIAL 1100 BEFORE YOU DIG
www.1100.com.au

FOR CONSTRUCTION

© COPYRIGHT: All rights reserved Beveridge Williams & Co. Pty Ltd has granted a licence to the principle to use this document for its intended purpose. No unauthorised copying is permitted.	
A	ISSUED FOR CONSTRUCTION 13.12.19 M.F.J. L.M.
P1	ISSUED FOR INFORMATION 17.05.19 C.L. LM



Designed Date: C. LE 17.05.19
Drawn: M.F. JAURIGUE
Approved Date: L. MURRAY
PI Number: PST38244K

BW Beveridge Williams
development & environment consultants
1 Glenferrie Road
Melbourne VIC 3144
ph: 03 9524 8888
www.beveridgewilliams.com.au

Project Details
SMITHS LANE
STAGE 01
CITY OF CASEY, SEEng00192/19
Drawing Title
LAYOUT PLAN
(SHEET 2 OF 6)

Sheet 06 of 71
Scale
1:500 @ A1
Project Ref: 1101438 01 011
Stage No: 011
Drawing No: A

K:\Data\2019\10438 110 Smiths Lane, Clive (MVIC)_Eng\Stage 1\10438-01-015.dwg

FIGURE 1 (3 of 3)




- LEGEND - LAYOUT PLAN**
- STORMWATER DRAIN, PIT & PROPERTY INLET
 - MELBOURNE WATER DRAIN & PIT
 - SWALE DRAIN
 - SEWER MAINTENANCE STRUCTURES
 - HOUSE DRAIN
 - SERVICE CONDUITS
 - TACTILE PAVERS (INDICATIVE ONLY)
 - ELECTRICITY (UNDERGROUND)
 - ELECTRICITY (OVERHEAD)
 - OPTIC FIBRE
 - TELECOMMUNICATIONS
 - GAS
 - WATER
 - RECYCLED WATER
 - IRRIGATION
 - EXISTING ELECTRICITY (UNDERGROUND)
 - EXISTING ELECTRICITY (OVERHEAD)
 - EXISTING GAS
 - EXISTING OPTIC FIBRE
 - EXISTING TELECOMMUNICATIONS
 - EXISTING WATER
 - EXISTING RECYCLED WATER
 - EXISTING STORMWATER DRAIN
 - EXISTING SEWER
 - EXISTING HOUSE DRAIN
 - EXISTING SWALE DRAIN
 - EXISTING SURFACE LEVEL
 - FINISHED BUILDING LINE LEVEL
 - FINISHED RIDGE LINE LEVEL
 - TOP OF RETAINING WALL
 - BOTTOM OF RETAINING WALL
 - RETAINING WALL
 - ZERO LOT LINES
 - PAVEMENT TREATMENT
 - STRUCTURAL FILL > 200mm DEEP
 - EX STRUCTURAL FILL > 200mm DEEP
 - DIRECTION OF FALL
 - OVERLAND FLOW
 - ALLOTMENT TO BE GRADED EVENLY IN DIRECTION OF FALL TO LEVELS INDICATED
 - CONCRETE EDGE STRIP WITH SUBSOIL DRAIN
 - "NO ROAD" SIGN & BARRIER
 - LIMIT OF WORKS
 - EXISTING TREE TO BE REMOVED
 - PERMANENT SURVEY MARK
 - TEMPORARY BENCH MARK
 - PROPOSED DRIVEWAY
 - TREE PROTECTION ZONE (TPZ)
 - LOT HATCHING
 - PAVEMENT HATCHING
 - PARK RESERVE/NATURE STRIP HATCHING
 - DRAINAGE RESERVE
 - MAINTENANCE ACCESS TRACK
 - DRY OUT AREA

Approximate field density test location

WARNING
BEWARE OF UNDERGROUND SERVICES
 The locations of underground services are approximate only and their exact position should be proven on site.
 No guarantee is given that all existing services are shown.
 Locate all underground services before commencement of works.
DIAL 1100 BEFORE YOU DIG
 www.1100.com.au

FOR CONSTRUCTION

© COPYRIGHT All rights reserved Beveridge Williams & Co. Pty Ltd has granted a licence to the principle to use this document for its intended purpose. No unauthorised copying is permitted.	
A	ISSUED FOR CONSTRUCTION 13.12.19 M.F.J. L.M.
P1	ISSUED FOR INFORMATION 17.06.19 C.L. L.M.



Designed Date: C. L.E. 17.05.19
 Drawn: M.F. JAURIGUE
 Approved Date: L. MURRAY
 P18 Number: PST38244K



Project Details: SMITHS LANE STAGE 01 CITY OF CASEY, SEng00192/19
 Drawing Title: LAYOUT PLAN (SHEET 3 OF 6)

Sheet 07 of 71			
Scale:	1:500 @ A1		
Project Ref:	Stage No:	Drawing No:	Rev:
1101438	01	012	A

K:\Data\Draw\101438\10 Smiths Lane_Civic_MRV\ACI_Eng\Stage1\101438-01-015.dwg



COMPACTION ASSESSMENT

Job No 20048
 Report No 20048/R001
 Date Issued 19/02/2020

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	07/02/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 09:30
----------------	-------------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth mm	175	175	175	175	175	175
Field wet density t/m ³	2.03	2.06	2.03	2.03	2.01	2.00
Field moisture content %	14.5	14.0	17.5	15.2	16.8	16.7

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material wet	0	0	0	0	0	0
Peak Converted Wet Density t/m ³	2.07	2.07	2.05	2.04	2.04	2.04
Adjusted Peak Converted Wet Density t/m ³	-	-	-	-	-	-
Optimum Moisture Content %	12.5	12.5	15.5	13.5	14.5	15.5

Moisture Variation From Optimum Moisture Content	2.0% wet	2.0% wet	2.5% wet	2.0% wet	2.5% wet	1.5% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R_{HD})	%	98.5	100.0	99.0	99.5	98.5	98.0
---	----------	-------------	--------------	-------------	-------------	-------------	-------------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 20048
 Report No 20048/R002
 Date Issued 04/04/2020

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	11/02/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.01	2.00	2.04	2.07	1.98
Field moisture content	%	14.4	14.9	13.5	12.7	12.7

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.07	2.07	2.07	2.07	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	14.5	16.5	16.0	15.0	15.0

Moisture Variation From Optimum Moisture Content	0.0%	1.5% dry	2.5% dry	2.5% dry	2.0% dry	2.5% dry
--	------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	97.0	97.0	98.5	100.0	99.5	98.0
-----------------------------------	---	------	------	------	-------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 20048
 Report No 20048/R003
 Date Issued 04/04/2020

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	12/02/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	08:00
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.96	2.00	1.91	1.89	2.00
Field moisture content	%	20.1	19.6	20.4	21.4	15.9

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.01	2.04	1.91	1.95	2.02
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	17.5	17.0	18.5	20.5	16.0

Moisture Variation From Optimum Moisture Content	2.5% wet	2.5% wet	2.0% wet	0.5% wet	0.0%	1.5% wet
--	----------	----------	----------	----------	------	----------

Density Ratio (R _{HD})	%	97.5	98.0	99.5	97.0	99.0	99.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 20048
Report No 20048/R004
Date Issued 08/04/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	13/02/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	12:00
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	2.05	2.01	2.00	-	-
Field moisture content	%	17.6	19.2	17.0	-	-

Test procedure AS 1289.5.7.1

Test No	19	20	21	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	2.05	2.03	2.03	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	18.5	21.0	18.5	-	-

Moisture Variation From Optimum Moisture Content	1.0% dry	2.0% dry	1.5% dry	-	-	-
--	----------	----------	----------	---	---	---

Density Ratio (R _{HD})	%	100.0	99.0	98.5	-	-
-----------------------------------	---	-------	------	------	---	---

Material description

No 19 - 21 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 20048
 Report No 20048/R005
 Date Issued 15/04/2020

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	14/02/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	22	23	24	25	26	27
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.03	2.01	2.01	2.01	2.01
Field moisture content	%	19.0	17.8	17.9	16.4	19.1

Test procedure AS 1289.5.7.1

Test No	22	23	24	25	26	27
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.03	2.04	2.04	2.05	2.03
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	19.5	18.0	17.5	16.0	19.0

Moisture Variation From Optimum Moisture Content	0.5% dry	0.0%	0.5% wet	0.5% wet	0.0%	0.5% dry
--	----------	------	----------	----------	------	----------

Density Ratio (R _{HD})	%	100.0	98.5	98.5	98.0	98.5	99.0
-----------------------------------	---	-------	------	------	------	------	------

Material description

No 22 - 27 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 20048
 Report No 20048/R006
 Date Issued 15/04/2020

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	24/02/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 07:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	28	29	30	31	32	33
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.03	2.00	1.97	1.96	1.96
Field moisture content	%	18.5	19.3	14.4	17.2	17.4

Test procedure AS 1289.5.7.1

Test No	28	29	30	31	32	33
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.07	2.05	1.99	1.98	1.97
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	16.5	19.0	16.0	17.0	17.5

Moisture Variation From Optimum Moisture Content	2.0% wet	0.5% wet	1.5% dry	0.0%	0.0%	1.5% dry
--	----------	----------	----------	------	------	----------

Density Ratio (R _{HD})	%	98.5	97.5	98.5	99.0	100.0	98.5
-----------------------------------	---	------	------	------	------	-------	------

Material description

No 28 - 33 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Job No 20048
Report No 20048/R007
Date Issued 04/04/2020

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	28/02/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 10:30
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	34	35	36	37	38	39
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.98	2.04	2.02	2.00	2.02
Field moisture content	%	19.4	20.2	22.4	19.8	18.9

Test procedure AS 1289.5.7.1

Test No	34	35	36	37	38	39
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.98	2.05	2.04	2.03	2.05
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	20.0	20.0	22.5	20.0	17.0

Moisture Variation From Optimum Moisture Content	0.5% dry	0.0%	0.0%	0.0%	0.0%	0.0%
--	----------	------	------	------	------	------

Density Ratio (R _{HD})	%	100.0	99.5	99.5	98.5	99.0	99.0
-----------------------------------	---	-------	------	------	------	------	------

Material description

No 34 - 39 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 20048
 Report No 20048/R008
 Date Issued 03/04/2020

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon, Vic 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	30/03/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	14:00:00
---------	------------	-----------------	--------	-------	----------

AS 12892.1.1 & 5.8.1

Test No		40	41	42			
Location		REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth from F.S.L.	m	-	-	-			
Measurement depth	mm	175	175	175			
Field wet density	t/m ³	2.09	2.07	2.07			
Field dry density	t/m ³	1.89	1.88	1.87			
Field moisture content	%	10.5	10.5	11.0			

Laboratory Compaction AS 1289.5.1.1

Date of compaction material sampled		02/04/20	02/04/20	02/04/20			
Location of material sampled		40	41	42			
Material source and location		Sand	Sand	Sand			
Oversize material retained on 19.0 mm		0	0	0			
Compactive effort		Standard	Standard	Standard			
Maximum Dry Density	t/m ³	1.99	1.96	1.94			
Optimum Moisture Content	%	10.0	10.5	10.0			

Test procedure AS 1289.5.4.1

Oversize rock retained on sieve	mm	19.0	19.0	19.0			
Percent of oversize material	wet	-	-	-			
Percent of oversize material	dry	-	-	-			
Adjusted Maximum Dry Density	t/m ³	-	-	-			
Adjusted Optimum Moisture Content	%	-	-	-			

Moisture Variation From Optimum Moisture Content		1.0% wet	0.0% dry	1.0% wet			
--	--	----------	----------	----------	--	--	--

Moisture Ratio (R _m)	%	109.5	99.5	109.0			
----------------------------------	---	-------	------	-------	--	--	--

Density Ratio (R _D)	%	95.0	96.0	96.5			
---------------------------------	---	------	------	------	--	--	--

A581REFERENCE V1.12 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 20048
 Report No 20048/R009
 Date Issued 15/04/2020

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	14/04/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	12:00
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	43	44	45	46	47	48
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.98	2.02	2.06	2.04	1.97
Field moisture content	%	19.4	18.8	19.3	19.6	19.5

Test procedure AS 1289.5.7.1

Test No	43	44	45	46	47	48
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.00	2.05	2.10	2.10	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	17.0	16.5	17.5	17.0	17.5

Moisture Variation From Optimum Moisture Content	2.5% wet	2.5% wet	2.0% wet	2.5% wet	2.5% wet	2.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	99.0	98.5	98.0	97.5	98.5	99.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 43 - 48 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 20048
 Report No 20048/R010
 Date Issued 16/04/2020

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	SMITHS LANE - STAGE 1	Date tested	15/04/20
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	47	48	49	50	51	52
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.98	1.97	2.02	2.02	2.03
Field moisture content	%	19.4	18.3	19.1	19.7	18.1

Test procedure AS 1289.5.7.1

Test No	47	48	49	50	51	52
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.00	2.00	2.05	2.10	2.10
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	17.0	16.0	16.5	17.5	16.0

Moisture Variation From Optimum Moisture Content	2.5% wet	2.5% wet	2.5% wet	2.0% wet	2.0% wet	2.0% wet
--	----------	----------	----------	----------	----------	----------

Density Ratio (R _{HD})	%	99.0	98.5	98.5	96.0	96.5	99.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 47 - 52 Clay Fill

AVRLOT HILF V1.10 MAR 13



The results of the tests, calibrations and/or measurements included in this document are traceable to Australian/national standards. Accredited for compliance with ISO/IEC 17025 - Testing

Accreditation No 9909

Approved Signatory : Justin Fry