



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

17th August 2023

Our Reference: 23657:NB1639

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
105 SMITHS LANE – STAGE 39 (CLYDE NORTH)

Please find attached our Report No's 23657/R001 to 23657/R003 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in August 2023.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a light blue circular stamp.

Nick Brock

FIGURE 1 (1 of 2)



Approximate field density test location

FOR CONTINUATION SEE SHEET 1101438-39-011

SERVICE OFFSET TABLE

Location	Side	Gas		ND - Water		Water		Electricity		Telecommunication		Sewer	
		Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)
WILLEY ROAD	N	2.25		N	2.70	N	3.20	S	2.60	S	1.85	N/S	1.00
AUTY WAY	N	2.25		N	2.70	N	3.20	S	2.60	S	1.85	N/S	1.00
GIPPSLAND AVENUE	W	1.90		W	2.35	W	2.85	E	2.60/1.25	E	1.85/0.50	EW	1.00
MORROW STREET	N	1.90		N	2.35	N	2.85	S	1.25	S	0.50	N/S	1.00
WEBSTER STREET	E	2.25		E	2.70	E	3.20	W	2.60	W	1.85	EW	1.00
MARQUESS CRESCENT	N	2.25		N	2.70	N	3.20	S	2.60	S	1.85	N/S	1.00
GULING RISE	N	2.25		N	2.70	N	3.20	S	2.60	S	1.85	N/S	1.00

NOTE: STREET TREES ARE TO BE PLANTED IN THE CENTRE OF ALL NATURE STRIPS

ROAD NAME	RESERVE WIDTH (m)	ROAD WIDTH (m)				VERGE WIDTH (m)	
		LIP to LIP	INV to INV	BACK to BACK	NORTHWEST	SOUTHEAST	
WILLEY ROAD	16.00	6.40	7.30	7.60	4.35	4.05	
AUTY WAY	16.00	6.40	7.30	7.60	4.35	4.05	
GIPPSLAND AVENUE	16.00/14.50	6.40	7.30	7.60	4.35	4.05/2.55	
MORROW STREET	14.50	6.40	7.30	7.60	4.35	2.55	
WEBSTER STREET	16.00	6.40	7.30	7.60	4.05	4.35	
MARQUESS CRESCENT	16.00	6.40	7.30	7.60	4.35	4.05	
GULING RISE	16.00	6.40	7.30	7.60	4.35	4.05	

WARNING
BEWARE OF UNDERGROUND SERVICES
The location of underground services are approximate only and their exact position should be proven on site.
No guarantee is given that all existing services are shown.
Locate all underground services before commencement of works.
DIAL 1100 BEFORE YOU DIG
www.1100.com.au

FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DRN	APP	REV	DESCRIPTION	DATE	DRN	APP
D	RETAINING WALL LEVELS AMENDED	19/06/23	B.P	L.M					
C	TOP OF WALL LEVELS AMENDED ALONG STAGE 38 BOUNDARY	16/03/23	B.P	L.M					
B	STUB LEVEL & GRADES AMENDED FOR PITS 39-20, 39-27 & 39-27	12/09/22	B.P	L.M					
A	ISSUED FOR CONSTRUCTION	23/09/23	B.P	L.M					



Designed: B. PAPPARARO
Date: 31.07.2022
Drawn: N. TABUENA
Approved: L. MURRAY
Date: 31.01.2022
PIS Number: PS90441P



Project Details
SMITHS LANE
STAGE 39
CITY OF CASEY, R5833
Drawing Title
LAYOUT PLAN
SHEET 1 OF 2

Sheet 06 of 36
Scale
1:500 @ A1
Project Ref: 1101438 39 010
Page No: 39
Drawing No: 010
Rev: D

FIGURE 1 (2 of 2)

FOR CONTINUATION SEE SHEET 1101438-39-010



LEGEND - LAYOUT PLAN

- STORMWATER DRAIN, PIT & PROPERTY INLET
- MELBOURNE WATER DRAIN & PIT
- SWALE DRAIN
- SEWER & MAINTENANCE STRUCTURES
- HOUSE DRAIN
- SERVICE CONDUITS
- TACTILE PAVERS (INDICATIVE ONLY)
- ELECTRICITY (UNDERGROUND)
- ELECTRICITY (OVERHEAD)
- OPTIC FIBRE
- TELECOMMUNICATIONS
- GAS
- WATER
- RECYCLED WATER
- EXISTING ELECTRICITY (UNDERGROUND)
- EXISTING ELECTRICITY (OVERHEAD)
- EXISTING GAS
- EXISTING OPTIC FIBRE
- EXISTING TELECOMMUNICATIONS
- EXISTING WATER
- EXISTING RECYCLED WATER
- EXISTING STORMWATER DRAIN
- EXISTING MELBOURNE WATER DRAIN
- EXISTING SEWER
- EXISTING HOUSE DRAIN
- EXISTING SWALE DRAIN
- EXISTING SURFACE LEVEL
- FINISHED BUILDING LINE LEVEL
- FINISHED RIDGE LINE LEVEL
- DIRECTION OF FALL
- TOP OF RETAINING WALL
- BOTTOM OF RETAINING WALL
- RIDGE LINE
- RETAINING WALL
- ZERO LOT LINES
- PAVEMENT TREATMENT
- STRUCTURAL FILL > 200mm DEEP
- EX STRUCTURAL FILL > 200mm DEEP
- DIRECTION OF FILL
- OVERLAND FLOW
- ALLOTMENT TO BE GRADED EVENLY IN DIRECTION OF FALL TO LEVELS INDICATED
- CONCRETE EDGE STRIP WITH SUBSOL DRAIN
- NO ROAD SIGN BARRIER
- LIMIT OF WORKS
- EXISTING TREE TO BE REMOVED
- PERMANENT SURVEY MARK
- TEMPORARY BENCH MARK
- PROPOSED DRIVEWAY
- TREE PROTECTION ZONE (TPZ)

Approximate field density test location

WARNING
BWARE OF UNDERGROUND SERVICES
 The locations of underground services are approximate only and their exact position should be proven on site.
 No guarantee is given that all existing services are shown.
 Locate all underground services before commencement of works
DIAL 1100 BEFORE YOU DIG
 www.1100.com.au

FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DN	APP	REV	DESCRIPTION	DATE	DN	APP
E	RETAINING WALL LEVELS AMENDED	10.08.23	B.P.	L.M.					
D	LOT 3908 CROSSOVERS AMENDED	10.04.23	B.P.	L.M.					
C	TOP OF WALL LEVELS AMENDED ALONG STAGE 38 BOUNDARY	16.03.23	B.P.	L.M.					
B	STUB LEVELS & GRADES AMENDED FOR PITS 39-20, 39-27 & 39-27	12.09.22	B.P.	L.M.					
A	ISSUED FOR CONSTRUCTION	23.04.23	B.P.	L.M.					



Designed: B. PAPPALARDO
 Date: 31.01.2022
 Drawn: N. TABUENA
 Approved: L. MURRAY
 Date: 31.01.2022
 PLS Number: PS90441P



Project Details
SMITHS LANE
STAGE 39
CITY OF CASEY, R5833
 Drawing Title
LAYOUT PLAN
SHEET 2 OF 2

Sheet 07 of 36
 Scale
1:500 @ A1
 Project Ref: 1101438 39 011
 Stage No: 39
 Drawing No: 011
 Rev: E

K:\Jobs Data\1101438 110 Smiths Lane_City of Casey (R5833)_Eng\Stage 39\Drawings\1101438-39-010-LAY.dwg



COMPACTION ASSESSMENT

Job No 23657
 Report No 23657/R001
 Date Issued 17/08/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	105 SMITHS LANE - STAGE 39	Date tested	11/08/23
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 12:00
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.99	1.98	1.98	1.98	1.98
Field moisture content	%	26.0	25.9	23.6	25.4	24.0

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.02	2.00	2.00	2.03	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	28.5	28.0	26.0	27.5	26.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	2.5% dry	2.0% dry	2.5% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	99.0	98.5	97.5	99.0	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 23657
 Report No 23657/R002
 Date Issued 17/08/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	105 SMITHS LANE - STAGE 39	Date tested	14/08/23
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time:	10:30
---------	------------	-----------------	--------	-------	-------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.96	1.98	1.96	1.97	2.00	1.99
Field moisture content	%	24.1	23.8	24.3	23.1	24.1	24.2

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.00	2.00	1.99	1.98	2.03	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	26.5	25.5	26.0	23.5	26.5	26.5

Moisture Variation From Optimum Moisture Content	2.0% dry	1.5% dry	1.5% dry	0.5% dry	2.0% dry	2.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.0	99.0	98.5	99.0	98.5	99.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 23657
 Report No 23657/R003
 Date Issued 17/08/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	SB
Project	105 SMITHS LANE - STAGE 39	Date tested	15/08/23
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:30
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.98	2.00	1.99	1.96	1.97
Field moisture content	%	19.8	22.7	21.8	23.5	23.1

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.99	2.05	1.99	1.99	1.99
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	22.0	25.5	24.0	26.0	25.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.5% dry	2.0% dry	2.0% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	99.5	97.5	100.0	98.5	99.0	98.5
---	----------	-------------	-------------	--------------	-------------	-------------	-------------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry