



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

6th November 2023

Our Reference: 23844:NB1732

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
105 SMITHS LANE – STAGE 41 (CLYDE NORTH)

Please find attached our Report No's 23844/R001 to 23844/R003 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in September 2023.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a light blue circular stamp.

Nick Brock

FIGURE 1



ROAD NAME	RESERVE WIDTH (m)	ROAD WIDTH (m)			VERGE WIDTH (m)	
		LIP TO LIP	INV TO INV	BACK TO BACK	NORTHWEST	SOUTHEAST
GIPPSLAND AVENUE	14.50	6.40	7.30	7.60	4.35	2.55
SUNBURNT CIRCUIT	16.00	6.40	7.30	7.60	4.35	4.05
MARQUESS CRESCENT (EXTENDED DRIVEWAY)	12.00	2.90	-	3.50	4.50	4.00
SUNBURNT CIRCUIT (EXTENDED DRIVEWAY)	12.00	2.90	-	3.50	4.50	4.00

Location	Gas		ND - Water		Water		Electricity		Telecommunication		Sewer	
	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)
SUNBURNT CIRCUIT	NW	2.25	NW	2.70	NW	3.20	SE	2.60	SE	1.85	N/ES/W	1.00
GIPPSLAND AVENUE	NW	1.50	NW	2.35	NW	2.85	SE	2.60	SE	1.85	NW	1.00
GIPPSLAND AVENUE (LOTS 4156 - 4161)	W	2.25	W	2.70	W	3.20	E	2.60	E	1.85	W	1.70
MARQUESS CRESCENT	NW	2.25	NW	2.70	NW	3.20	SE	2.60	SE	1.85	N/ES/W	1.00

NOTE: STREET TREES ARE TO BE PLANTED IN THE CENTRE OF ALL NATURE STRIPS

- LEGEND - FUNCTIONAL LAYOUT PLAN**
- ELECTRICITY (UNDERGROUND)
 - OPTIC FIBRE
 - TELECOMMUNICATION
 - GAS
 - WATER
 - RECYCLED WATER
 - STORMWATER DRAIN, PIT & PROPERTY INLET
 - MELBOURNE WATER DRAIN & PIT
 - SWALE DRAIN
 - SEWER & MAINTENANCE STRUCTURES
 - HOUSE DRAIN
 - SERVICE CONDUITS
 - FACTILE PAVERS (INDICATIVE ONLY)
 - EXISTING TELECOMMUNICATION
 - EXISTING ELECTRICITY (OVERHEAD)
 - EXISTING GAS
 - EXISTING TELECOMMUNICATION
 - EXISTING WATER
 - EXISTING RECYCLED WATER
 - EXISTING STORMWATER DRAIN
 - EXISTING SEWER
 - EXISTING HOUSE DRAIN
 - EXISTING SWALE DRAIN
 - ZERO LOT LINES
 - PAVEMENT TREATMENT
 - DIRECTION OF FALLOVERLAND FLOW
 - ALLOTMENT TO BE GRADED EVENLY IN DIRECTION OF FALL TO LEVELS INDICATED
 - CONCRETE EDGE STRIP WITH SUBSOIL DRAIN
 - "NO ROAD" SIGN & BARRIER
 - LIMIT OF WORKS
 - EXISTING TREE TO BE REMOVED
 - RIDGE LINE
 - RETAINING WALL - CONCRETE SLEEPER
 - RETAINING WALL - ROCK
 - TREE PROTECTION ZONE (TPZ)

WARNING
BEWARE OF UNDERGROUND SERVICES
 The locations of underground services are approximate only and their exact position should be proven on site.
 No guarantee is given that all existing services are shown. Locate all underground services before commencement of works
DIAL 1100 BEFORE YOU DIG
 www.1100.com.au

FOR CONSTRUCTION

REV	DESCRIPTION	DATE	DN	APP	REV	DESCRIPTION	DATE	DN	APP
C	PIT 41-23 LOCATION AMENDED	26.06.23	BP	LM					
E	LOTS 4156 - 4161 SEWER & WATER OFFSETS AMENDED	24.01.23	BP	LM					
A	ISSUED FOR CONSTRUCTION	03.09.23	BP	LM					



Designed by: C. DAWSON 26.02.23
 Drawn by: L. SUTHERLAND
 Approved by: L. MURRAY 03.04.22
 Date: 03.04.22
 P/S Number: PS904412M

BW Beverage Williams
 1 Glenferrie Road
 Malvern VIC 3144
 ph: 03 9524 8888
 www.beveridgewilliams.com.au

Project Details: SMITHS LANE STAGE 41 CITY OF CASEY, R5681
 Drawing Title: LAYOUT PLAN

Sheet 07 of 31
 Scale: 1:500 @ A1
 Project Ref: 1101438 Stage No: 41 Drawing No: 010 Rev: C

K:\Jobs Data\1101438\110 Smiths Lane, Clyde (MVRAC)_Engage\1101438-41010-LAY.dwg



COMPACTION ASSESSMENT

Job No 23844
 Report No 23844/R001
 Date Issued 31/10/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	105 SMITHS LANE - STAGE 41	Date tested	11/09/23
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 15:58
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.87	1.79	1.80	1.84	1.92
Field moisture content	%	29.5	26.4	26.5	26.5	25.7

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.91	1.85	1.85	1.88	1.94
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	29.5	26.5	27.0	26.5	26.0

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.5% dry	0.0%	0.5% dry	0.0%
--	------	------	----------	------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	96.5	97.5	98.0	99.0	100.5
---	---	-------------	-------------	-------------	-------------	-------------	--------------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 23844
 Report No 23844/R002
 Date Issued 31/10/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	105 SMITHS LANE - STAGE 41	Date tested	12/09/23
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 16:04
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.98	1.93	1.91	1.91	1.91
Field moisture content	%	28.1	22.2	24.9	24.7	25.0

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.00	1.97	1.90	1.93	2.05
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	28.0	22.5	24.0	25.0	26.5

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.5% wet	0.5% dry	0.0%	0.5% dry
--	------	------	----------	----------	------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	97.5	100.5	99.0	98.0	98.0
-----------------------------------	---	------	------	-------	------	------	------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 23844
 Report No 23844/R003
 Date Issued 31/10/23

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	105 SMITHS LANE - STAGE 41	Date tested	13/09/23
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 16:10
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1			
Approximate depth below FSL						
Measurement depth	mm	175	175	175	-	-
Field wet density	t/m ³	1.90	1.90	1.88	-	-
Field moisture content	%	28.4	28.5	27.7	-	-

Test procedure AS 1289.5.7.1

Test No	13	14	15	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	-	-
Percent of oversize material	wet	0	0	0	-	-
Peak Converted Wet Density	t/m ³	1.93	1.93	1.91	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	28.5	29.0	28.0	-	-

Moisture Variation From Optimum Moisture Content	0.0%	0.5% dry	0.0%	-	-	-
--	------	----------	------	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	98.5	99.0	-	-
-----------------------------------	---	------	------	------	---	---

Material description

No 13 - 15 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry