



**CIVIL GEOTECHNICAL SERVICES**  
**ABN 26 474 013 724**  
**PO Box 678 Croydon Vic 3136**  
**Telephone: 9723 0744 Facsimile: 9723 0799**

6<sup>th</sup> November 2023

Our Reference: 23845:NB1733

Winslow Constructors Pty Ltd  
50 Barry Road  
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING**  
**105 SMITHS LANE – STAGE 42 (CLYDE NORTH)**

Please find attached our Report No's 23845/R001 to 23845/R002 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing was performed in September 2023.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).


Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to be 'Nick Brock', written in a cursive style.

Nick Brock

# FIGURE 1



**LEGEND**

- STORMWATER DRAIN, PIT & PROPERTY INLET
- MEASURED WATER DRAIN & PIT
- SWALE DRAIN
- SEWER & MAINTENANCE STRUCTURES
- HOUSE DRAIN
- SERVICE CONDUITS
- TACTILE PAVERS (INDICATIVE ONLY)
- E ELECTRICITY (UNDERGROUND)
- E OVERHEAD ELECTRICITY (OVERHEAD)
- O OPTIC FIBRE
- T TELECOMMUNICATIONS
- G GAS
- W WATER
- NDW RECYCLED WATER
- IRR IRRIGATION
- EXE EXISTING ELECTRICITY (UNDERGROUND)
- EXOH EXISTING ELECTRICITY (OVERHEAD)
- EXG EXISTING GAS
- EXOF EXISTING OPTIC FIBRE
- EXT EXISTING TELECOMMUNICATIONS
- EXW EXISTING WATER
- EXRW EXISTING RECYCLED WATER
- EXSD EXISTING STORMWATER DRAIN
- EXS EXISTING SEWER
- EXHD EXISTING HOUSE DRAIN
- EXSDR EXISTING SWALE DRAIN
- H1/34 EXISTING SURFACE LEVEL
- FB14/35 FINISHED BUILDING LINE LEVEL
- FR17/40 FINISHED ROOF LINE LEVEL
- TR19/38 TOP OF RETAINING WALL
- BW19/38 BOTTOM OF RETAINING WALL
- RL RIDGE LINE
- RETAINING WALL
- ZERO LOT LINES
- PAVEMENT TREATMENT
- STRUCTURAL FILL > 200mm DEEP
- EX STRUCTURAL FILL > 200mm DEEP
- DIRECTION OF FALL
- OVERLAND FLOW
- ALLOTMENT TO BE GRADED EVENLY IN DIRECTION OF FALL TO LEVELS INDICATED
- CONCRETE EDGE STRIP WITH SUBSOIL DRAIN
- "NO ROAD" SIGN & BARRIER
- LIMIT OF WORKS
- EXISTING TREE TO BE REMOVED
- PERMANENT SURVEY MARK
- TEMPORARY BENCH MARK
- PROPOSED DRIVEWAY
- TREE PROTECTION ZONE (TPZ)
- LOT HATCHING
- PAVEMENT HATCHING
- PARK RESERVE/NATURE STRIP HATCHING
- ELECTRICAL KIOSK
- DRAINAGE RESERVE
- MAINTENANCE ACCESS TRACK
- DRY OUT AREA

**ROAD LAYOUT TABLE**

ROAD NAME	RESERVE WIDTH (m)	ROAD WIDTH (m)				VERGE WIDTH (m)	
		LIP to LIP	INV to INV	BACK to BACK	NORTHWEST	SOUTHEAST	
WILLEY ROAD	16.00	6.40	7.30	7.60	4.35	4.05	
GULING RISE	16.00	6.40	7.30	7.60	4.35	4.05	

**SERVICE OFFSET TABLE**

Location	Side	Gas		ND - Water		Water		Electricity		Telecommunication		Sewer	
		Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)
WILLEY ROAD	N	2.25	N	2.70	N	3.20	S	2.60	S	1.85	NS	1.00	
GULING RISE	N	2.25	N	2.70	N	3.20	S	2.60	S	1.85	NS	1.00	

NOTE: STREET TREES ARE TO BE PLANTED IN THE CENTRE OF ALL NATURE STRIPS

**WARNING**  
**BWARE OF UNDERGROUND SERVICES**  
 The locations of underground services are approximate only and their exact position should be proven on site.  
 No guarantee is given that all existing services are shown.  
 Locate all underground services before commencement of works  
**DIAL 1100 BEFORE YOU DIG**  
 www.1100.com.au

# Approximate field density test location

FOR CONSTRUCTION

© COPYRIGHT All rights reserved  
 Beveridge Williams & Co. Pty Ltd has granted a license to the principle to use this document for its intended purpose.  
 No unauthorised copying is permitted

REV	DESCRIPTION	DATE	DRN	APP	REV	DESCRIPTION	DATE	DRN	APP
A	ISSUED FOR CONSTRUCTION	12/09/20	SP	LM					



Designed By: Y.AL-BAKHIT 26/03/2022  
 Drawn: N. TABUENA  
 Approved Date: L.MURRAY 22/07/22  
 PIS Number: PS90414H



Project Details: SMITHS LANE STAGE 42 CITY OF CASEY, R5852  
 Drawing Title: LAYOUT PLAN

Sheet 05 of 12  
 Scale: 1:500 @ A1  
 Project Ref: 1101438 Stage No: 42 Drawing No: 010 Rev: A



# COMPACTION ASSESSMENT

Job No 23845  
 Report No 23845/R001  
 Date Issued 31/10/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	105 SMITHS LANE - STAGE 42	Date tested	14/09/23
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 16:22
---------	------------	-----------------	--------	-------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.87	1.77	1.80	1.84	1.81
Field moisture content	%	24.1	24.6	23.6	27.2	26.9

### Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.90	1.83	1.85	1.87	1.85
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	24.0	24.5	23.5	27.0	26.5

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.5% wet	0.0%	0.5% wet	0.5% dry
--	------	------	----------	------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio ( R <sub>HD</sub> )	%	98.5	97.0	97.5	98.5	98.0	97.0
-----------------------------------	---	------	------	------	------	------	------

### Material description

No 1 - 6 Clay Fill
--------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



# COMPACTION ASSESSMENT

Job No 23845  
 Report No 23845/R002  
 Date Issued 31/10/23

## CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	105 SMITHS LANE - STAGE 42	Date tested	15/09/23
Location	CLYDE NORTH	Checked by	JHF

<b>Feature</b>	<b>EARTHWORKS</b>	<b>Layer thickness</b>	200 mm	<b>Time:</b> 16:28
----------------	-------------------	------------------------	--------	--------------------

### Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m <sup>3</sup>	1.86	1.89	1.91	1.86	1.89
Field moisture content	%	27.5	27.2	23.4	26.0	22.7

### Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m <sup>3</sup>	1.93	1.87	1.93	1.87	1.91
Adjusted Peak Converted Wet Density	t/m <sup>3</sup>	-	-	-	-	-
Optimum Moisture Content	%	27.5	27.0	23.5	26.5	22.5

Moisture Variation From Optimum Moisture Content	0.0%	0.0%	0.0%	0.0%	0.0%	0.0%
--	------	------	------	------	------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

<b>Density Ratio ( R<sub>HD</sub> )</b>	<b>%</b>	<b>97.0</b>	<b>101.0</b>	<b>99.0</b>	<b>99.0</b>	<b>99.0</b>	<b>98.5</b>
---	----------	-------------	--------------	-------------	-------------	-------------	-------------

### Material description

No 7 - 12 Clay Fill
---------------------

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909  
 Accredited for compliance with  
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry