



CIVIL GEOTECHNICAL SERVICES
ABN 26 474 013 724
PO Box 678 Croydon Vic 3136
Telephone: 9723 0744 Facsimile: 9723 0799

3rd September 2024

Our Reference: 24278:NB1980

Winslow Constructors Pty Ltd
50 Barry Road
CAMPBELLFIELD VIC 3061

Dear Sirs/Madams,

**RE: LEVEL 1 EARTHWORKS INSPECTION AND TESTING
SMITHS LANE – STAGE 28 (CLYDE NORTH)**

Please find attached our Report No's 24278/R001 to 24278/R012 which relate to the field density testing that was conducted within the filled allotments at the above subdivision. The level 1 inspections and associated field density testing commenced in May 2024 and was completed in July 2024.

The inspections and testing of the earthworks was undertaken in general accordance with the Level 1 requirements of AS 3798 - Guidelines on Earthworks for Commercial and Residential Developments.

The site inspection and testing was performed by experienced geotechnicians from this office. Any areas that were deemed unsatisfactory were reworked and retested under their supervision. The testing was performed to the relevant Australian Standards and the accompanying test reports carry NATA endorsement. The attached compaction results, which were located randomly throughout the fill profile, are considered to be representative of the bulk fill materials that were placed across the reported allotments by Winslow Constructors during the aforementioned period. The approximate locations of the field density tests can be seen on the attached plan (Figure 1).

We are of the view that the bulk fill materials that have been placed across the reported allotments by Winslow Constructors during the aforementioned period can be considered as having been placed in a controlled manner to a minimum density ratio of 95% (standard compactive effort).

Please contact the undersigned if you require any additional information.

Civil Geotechnical Services

A handwritten signature in blue ink, appearing to read 'Nick Brock', is written over a light blue circular stamp.

Nick Brock

FIGURE 1 (1 of 2)



LEGEND:

- PAVEMENT TREATMENT
- STRUCTURAL FILL > 200mm DEEP
- EX. STRUCTURAL FILL > 200mm DEEP
- LOT HATCHING
- ROAD PAVEMENT
- FOOTPATH
- DRIVEWAY
- INDUSTRIAL STRENGTH DRV / LANWAYS
- NATURE STRIP
- RESERVES
- ELECTRICAL KIOSK
- DRAINAGE RESERVE
- MEDIAN DENSITY LOTS
- MAINTENANCE ACCESS TRACK
- DRY OUT AREA
- OMNIGRIP CST COATING (OR APPROVED EQUIVALENT)

LEGEND - LAYOUT PLAN

- STORMWATER DRAIN, PIT & PROPERTY INLET
- MELBOURNE WATER DRAIN & PIT
- SWALE DRAIN
- SEWER & MAINTENANCE STRUCTURES
- HOUSE DRAIN
- SERVICE CONDUITS
- FACTILE PAVERS (INDICATIVE ONLY)
- ELECTRICITY (UNDERGROUND)
- ELECTRICITY (OVERHEAD)
- OPTIC FIBRE
- TELECOMMUNICATIONS
- GAS
- WATER
- RECYCLED WATER
- EXISTING ELECTRICITY (UNDERGROUND)
- EXISTING ELECTRICITY (OVERHEAD)
- EXISTING GAS
- EXISTING OPTIC FIBRE
- EXISTING TELECOMMUNICATIONS
- EXISTING WATER
- EXISTING RECYCLED WATER
- EXISTING STORMWATER DRAIN
- EXISTING MELBOURNE WATER DRAIN
- EXISTING SEWER
- EXISTING SWALE DRAIN
- EXISTING SURFACE LEVEL
- FINISHED BUILDING LEVEL
- TOP OF RETAINING WALL
- BOTTOM OF RETAINING WALL
- RODGE LINE
- RETAINING WALL
- ZERO LOT LINES
- PAVEMENT TREATMENT
- STRUCTURAL FILL > 200mm DEEP
- EX. STRUCTURAL FILL > 200mm DEEP
- DIRECTION OF FALL
- OVERLAND FLOW
- ALLOTMENT TO BE GRADED EVENLY IN DIRECTION OF FALL TO LEVELS INDICATED
- CONCRETE EDGE STRIP WITH SUBSOIL DRAIN
- 'NO ROAD' SIGN & BARRIER
- LIMIT OF WORKS
- EXISTING TREE TO BE REMOVED
- PERMANENT SURVEY MARK
- TEMPORARY BENCH MARK
- PROPOSED DRIVEWAY
- TREE PROTECTION ZONE (TPZ)

WARNING
BEWARE OF UNDERGROUND SERVICES
 The locations of underground services are approximate only and their exact position should be proven on site. No guarantee is given that all existing services are shown. Locate all underground services before commencement of works
BEFORE YOU DIG
 www.btyd.com.au

FOR CONTINUATION REFER. 1101438-28-10

ROAD LAYOUT TABLE

Road Name	Reserve Width (m)	Road Width (m)			Kerb Type		Verge Width (m)	
		Lip to Lip	Inv to Inv	Back to Back	Nth/West	Sth/East	Nth/West	Sth/East
DROMORE AVENUE	20.00	6.40	7.30	7.60	600 B2	600 B2	4.50	8.20
BURNBANK PARADE	25.30	10.308.75	11.209.85	11.509.95	600 B2	600 B2	4.504.50	8.80/10.85
BLOOM STREET	16.00	6.40	7.30	7.60	600 B2	600 B2	4.20	4.50
MONOCOT AVENUE (16m RR)	16.00	8.35	9.25	9.55	600 B2	600 B2	2.25	4.50
MONOCOT AVENUE (20m RR)	20.00	6.40	7.30	7.60	600 B2	600 B2	4.50	8.20
ATWELL ROAD	16.00	6.40	7.30	7.60	600 B2	600 B2	4.50	4.20
MODESTA STREET	16.00	6.40	7.30	7.60	600 B2	600 B2	4.20	4.50
CAREWELL ROAD	16.00	6.40	7.30	7.60	600 B2	600 B2	4.20	4.50
RAFFERTY DRIVE	20.00	6.40	7.30	7.60	600 B2	600 B2	6.35	6.35
ZALE ROAD (14.5m RR)	14.50	6.40	7.30	7.60	600 B2	600 B2	2.70	4.50
ZALE ROAD (16m RR)	16.00	6.40	7.30	7.60	600 B2	600 B2	4.20	4.50
HAUSEND STREET	16.00	6.40	7.30	7.60	600 B2	600 B2	4.50	4.20

SERVICE OFFSET TABLE

Location	Side	Gas		ND - Water		Water		Electricity		Telecommunication		Sewer	
		Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side	Offset (m)	Side
DROMORE AVENUE	N	2.25	N	2.70	N	3.20	S	6.25	S	5.50	N	Ex1.0	Ex1.0
BURNBANK PARADE	W	2.25	W	2.70	W	3.20	E	2.60	E	1.85	EW	Ex1.0	Ex1.0
BLOOM STREET	E	2.25	E	2.70	E	3.20	W	2.60	W	1.85	EW	Ex1.0	Ex1.0
MONOCOT AVENUE (16m)	N	2.25	N	2.70	N	3.20	S	1.25	S	0.50	N	1.0	1.0
MONOCOT AVENUE (20m)	N	2.25	N	2.70	N	3.20	S	6.25	S	5.50	N/S	1.0/1.0	1.0/1.0
ATWELL ROAD	W	2.25	W	2.70	W	3.20	E	2.60	E	1.85	W	1.0	1.0
MODESTA STREET	S	2.25	S	2.70	S	3.20	N	2.60	N	1.85	N/S	1.0/1.0	1.0/1.0
CAREWELL ROAD	E	2.25	E	2.70	E	3.20	W	2.60	W	1.85	E	1.0	1.0
RAFFERTY DRIVE	E	2.25	E	2.70	E	3.20	W	2.60	W	1.85	E	1.0	1.0
ZALE ROAD (14.5m)	S	2.25	S	2.70	S	3.20	N	1.25	N	0.50	S	1.0	1.0
ZALE ROAD (16m)	S	2.25	S	2.70	S	3.20	N	2.60	N	1.85	S	1.0	1.0
HAUSEND STREET	W	2.25	W	2.70	W	3.20	E	2.60	E	1.85	W	1.0	1.0
FUTURE ARIN WALK	E	1.00	E	1.45	E	1.95	-	-	-	-	-	-	-
FUTURE KAI LANE	-	-	-	-	-	-	E	1.25	E	0.5	W	2.5	2.5
FUTURE REGIA LANE	-	-	-	-	-	-	-	-	-	-	-	N	2.5

NOTE: STREET TREES ARE TO BE PLANTED IN THE CENTRE OF ALL NATURE STRIPS

FOR CONSTRUCTION

© COPYRIGHT: All rights reserved. Beveridge Williams & Co. Pty. Ltd has granted a license to the principle to use this document for its intended purpose. No unauthorised copying is permitted.

REV	DESCRIPTION	DATE	DWN	APP	REV	DESCRIPTION	DATE	DWN	APP
1	ISSUED FOR CONSTRUCTION	19.01.24	B.P.	S.Y.					
2	LINE 28-07 TO 28-08 DIMETER CHANGED	19.01.24	B.P.	S.Y.					

SMITHS LANE
CLOSE NORTH

Scale 1:500 AT A1 SIZE

0 5 10 20 30 40

Designed: B. PAPPALARDO 19.10.2020
 Date: 19.10.2020
 Drawn: M.F. JAURIGUE
 Date: 21.11.2020
 Checked: L.M. MURRAY
 Date: 21.11.2020
 Approved: S. YOUNG
 PE000009
 Date: 27.11.2020
 Title: PPS910014W

BW Beveridge Williams
 Development & Infrastructure Consultants

1 Glenferrie Road
 Malvern VIC 3144

ph: 03 9524 8888
 www.beveridgewilliams.com.au

Project Details
SMITHS LANE
STAGE 28
CITY OF CASEY

Drawn Title
LAYOUT PLAN
(SHEET 1 OF 2)


Sheet 05 of 38

Scale
1:500 @ A1

Project Ref: 1101438-28-010
 Page No: 28
 Drawing No: 010
 Rev: B

© 1101438-28-010 110 Smiths Lane, City of (MVIC), EngDwg (2) 1101438-28-010.dwg

FIGURE 1 (2 of 2)



Approximate field density test location

© COPYRIGHT All rights reserved
Beveridge Williams & Co. Pty Ltd has granted a license to the principle to use this document for its intended purpose.
No unauthorised copying is permitted

REV	DESCRIPTION	DATE	DRN	APP	REV	DESCRIPTION	DATE	DRN	APP
1	ISSUED FOR CONSTRUCTION	20.12.21	B.P.	S.Y.					
2	LINE 28-07 TO 28-08 DIAMETER CHANGED	19.01.24	B.P.	S.Y.					



Designed: B. PAPPALARDO 19.10.2020
Date
Drawn: M.F. JAURIGUE
Date
Checked: L. MURRAY 20.11.2021
Date
Approved: S. YOUNG P51009039
Reg. No. 27.11.2022
Date
P5190148

BW Beveridge Williams
Development & Infrastructure Consultants
1 Glenfern Road
Melburn VIC 3144
ph: 03 9524 8888
www.beveridgewilliams.com.au

Project Name: SMITHS LANE STAGE 28 CITY OF CASEY
Drawing Title: LAYOUT PLAN (SHEET 2 OF 2)

FOR CONSTRUCTION

Sheet 06 of 38
Scale: 1:500 @ A1
Project Ref: 1101438
Stage No: 28
Drawing No: 011
Rev: B

K:\836a\Draw\1101438\110 Smiths Lane, City of Casey (MRCVAC)_Eng\Draw\1101438-28-010-LAY.dwg



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R001
 Date Issued 06/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	15/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:46
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	1	2	3	4	5	6	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.94	2.02	1.95	2.03	2.01	2.04
Field moisture content	%	25.9	18.2	20.0	19.3	19.0	20.5

Test procedure AS 1289.5.7.1

Test No	1	2	3	4	5	6	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.99	2.04	1.97	2.04	2.04	2.06
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	28.0	20.5	22.5	20.5	20.5	20.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.5% dry	1.5% dry	1.5% dry	0.0%
--	----------	----------	----------	----------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.0	99.5	99.0	99.5	98.5	99.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 1 - 6 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R002
 Date Issued 06/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	16/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:51
----------------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	7	8	9	10	11	12
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth <i>mm</i>	175	175	175	175	175	175
Field wet density <i>t/m³</i>	2.03	2.03	1.96	2.01	2.05	1.85
Field moisture content <i>%</i>	21.3	20.3	19.2	18.2	20.0	24.5

Test procedure AS 1289.5.7.1

Test No	7	8	9	10	11	12
Compactive effort	Standard					
Oversize rock retained on sieve <i>mm</i>	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material <i>wet</i>	0	0	0	0	0	0
Peak Converted Wet Density <i>t/m³</i>	2.06	2.03	1.98	2.02	2.07	1.84
Adjusted Peak Converted Wet Density <i>t/m³</i>	-	-	-	-	-	-
Optimum Moisture Content <i>%</i>	23.5	21.5	19.0	18.0	20.0	27.0

Moisture Variation From Optimum Moisture Content	2.0% dry	1.5% dry	0.5% wet	0.0%	0.0%	2.5% dry
--	----------	----------	----------	------	------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R_{HD})	%	98.5	99.5	99.0	99.5	99.0	101.0
--	----------	-------------	-------------	-------------	-------------	-------------	--------------

Material description

No 7 - 12 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R003
 Date Issued 08/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	17/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:01
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	13	14	15	16	17	18	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.96	1.93	2.00	2.03	2.08	2.05
Field moisture content	%	14.9	13.3	19.4	19.9	18.0	15.4

Test procedure AS 1289.5.7.1

Test No	13	14	15	16	17	18	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	1.98	1.96	2.04	2.01	2.10	2.07
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	
Optimum Moisture Content	%	17.5	15.0	19.5	22.0	20.0	16.5

Moisture Variation From Optimum Moisture Content	2.5% dry	1.5% dry	0.0%	2.0% dry	2.0% dry	1.0% dry
--	----------	----------	------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	98.5	98.0	100.5	99.0	99.0
-----------------------------------	---	------	------	------	-------	------	------

Material description

No 13 - 18 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R004
 Date Issued 06/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	21/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:42
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	19	20	21	22	23	24
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.98	2.08	2.05	2.04	2.07
Field moisture content	%	27.9	20.2	17.7	19.2	18.6

Test procedure AS 1289.5.7.1

Test No	19	20	21	22	23	24
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.99	2.10	2.09	2.06	2.09
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	30.5	22.5	19.5	21.0	20.0

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.0% dry	2.0% dry	2.5% dry	0.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	100.0	99.0	98.0	99.0	99.0	99.0
-----------------------------------	---	-------	------	------	------	------	------

Material description

No 19 - 24 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R005
 Date Issued 05/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	22/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:03
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	25	26	27	28	29	30	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	2.05	2.08	2.08	2.08	2.06	2.00
Field moisture content	%	18.2	18.6	19.1	19.6	18.4	17.3

Test procedure AS 1289.5.7.1

Test No	25	26	27	28	29	30	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.06	2.11	2.10	2.09	2.08	2.04
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	20.5	20.0	21.5	21.0	20.5	19.5

Moisture Variation From Optimum Moisture Content	2.0% dry	1.5% dry	2.5% dry	1.5% dry	2.0% dry	2.0% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.5	99.0	99.0	99.5	99.0	98.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 25 - 30 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R006
 Date Issued 05/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	23/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 14:10
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	31	32	33	34	35	36
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	2.03	1.97	2.06	2.02	2.11
Field moisture content	%	18.9	19.2	21.5	19.1	17.4

Test procedure AS 1289.5.7.1

Test No	31	32	33	34	35	36
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.05	2.07	2.05	2.04	2.12
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	21.5	17.0	23.5	19.0	18.5

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% wet	2.0% dry	0.0%	1.0% dry	2.0% dry
--	----------	----------	----------	------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	95.5	100.5	99.0	99.0	99.5
-----------------------------------	---	------	------	-------	------	------	------

Material description

No 31 - 36 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R007
 Date Issued 06/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	24/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:40
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	37	38	39	40	41	42
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.99	2.11	2.13	2.14	2.09
Field moisture content	%	19.5	17.4	17.9	16.5	20.7

Test procedure AS 1289.5.7.1

Test No	37	38	39	40	41	42
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.01	2.10	2.15	2.13	2.10
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	21.5	19.5	20.5	19.0	21.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.5% dry	2.5% dry	2.0% dry	0.0%
--	----------	----------	----------	----------	----------	------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	100.0	99.0	100.5	99.5	100.0
-----------------------------------	---	------	-------	------	-------	------	-------

Material description

No 37 - 42 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R008
 Date Issued 05/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	27/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:49
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	43	44	45	46	47	48	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	1.97	2.10	2.11	2.14	1.93	2.02
Field moisture content	%	19.1	21.8	18.0	21.7	20.1	19.9

Test procedure AS 1289.5.7.1

Test No	43	44	45	46	47	48	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0	0
Peak Converted Wet Density	t/m ³	2.01	2.13	2.13	2.17	1.96	2.03
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	21.0	24.0	20.0	22.5	22.5	21.5

Moisture Variation From Optimum Moisture Content	2.0% dry	2.0% dry	2.0% dry	1.0% dry	2.0% dry	1.5% dry
--	----------	----------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.0	98.5	99.0	98.5	98.5	99.0
-----------------------------------	---	------	------	------	------	------	------

Material description

No 43 - 48 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R009
 Date Issued 05/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	29/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:39
----------------	-------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	49	50	51	52	53	54	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	2.04	1.97	2.09	2.12	2.11	1.99
Field moisture content	%	21.2	20.5	21.7	20.2	20.5	17.6

Test procedure AS 1289.5.7.1

Test No	49	50	51	52	53	54	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.06	2.01	2.08	2.13	2.13	2.00
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	21.0	22.5	24.0	20.0	20.0	20.0

Moisture Variation From Optimum Moisture Content	0.5% wet	2.0% dry	2.0% dry	0.0%	0.5% wet	2.5% dry
--	----------	----------	----------	------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	98.0	100.0	99.5	99.0	99.5
-----------------------------------	---	------	------	-------	------	------	------

Material description

No 49 - 54 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R010
 Date Issued 05/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	30/05/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 13:31
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	55	56	57	58	59	60
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1
Approximate depth below FSL						
Measurement depth	mm	175	175	175	175	175
Field wet density	t/m ³	1.93	2.10	2.05	2.02	2.10
Field moisture content	%	19.8	18.7	15.6	17.2	18.0

Test procedure AS 1289.5.7.1

Test No	55	56	57	58	59	60
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0
Percent of oversize material	wet	0	0	0	0	0
Peak Converted Wet Density	t/m ³	1.95	2.08	2.06	2.04	2.13
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	20.0	18.0	18.0	19.5	18.0

Moisture Variation From Optimum Moisture Content	0.0%	0.5% wet	2.0% dry	2.0% dry	0.0%	2.0% dry
--	------	----------	----------	----------	------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	101.0	99.5	99.5	98.5	99.5
-----------------------------------	---	------	-------	------	------	------	------

Material description

No 55 - 60 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R011
 Date Issued 07/06/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	04/06/24
Location	CLYDE NORTH	Checked by	JHF

Feature	EARTHWORKS	Layer thickness	200 mm	Time: 11:29
---------	------------	-----------------	--------	-------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	61	62	63	64	65	66	
Location	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	REFER TO FIGURE 1	
Approximate depth below FSL							
Measurement depth	mm	175	175	175	175	175	
Field wet density	t/m ³	2.02	2.00	2.05	2.07	2.12	2.00
Field moisture content	%	16.0	14.4	16.3	14.0	14.2	17.4

Test procedure AS 1289.5.7.1

Test No	61	62	63	64	65	66	
Compactive effort	Standard						
Oversize rock retained on sieve	mm	19.0	19.0	19.0	19.0	19.0	
Percent of oversize material	wet	0	0	0	0	0	
Peak Converted Wet Density	t/m ³	2.04	2.04	2.08	2.10	2.16	2.05
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-	-
Optimum Moisture Content	%	18.0	14.0	18.5	16.0	14.5	20.0

Moisture Variation From Optimum Moisture Content	2.0% dry	0.0%	2.5% dry	2.0% dry	0.5% dry	2.5% dry
--	----------	------	----------	----------	----------	----------

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	99.0	98.5	98.5	99.0	98.5	97.5
-----------------------------------	---	------	------	------	------	------	------

Material description

No 61 - 66 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry



COMPACTION ASSESSMENT

Job No 24278
 Report No 24278/R012
 Date Issued 31/07/24

CIVIL GEOTECHNICAL SERVICES

6 - 8 Rose Avenue, Croydon 3136

Client	WINSLOW CONSTRUCTORS PTY LTD (CAMPBELLFIELD)	Tested by	CV
Project	SMITHS LANE - STAGE 28	Date tested	29/07/24
Location	CLYDE NORTH	Checked by	JHF

Feature	TRENCH FILL	Layer thickness	200 mm	Time: 09:23
----------------	--------------------	------------------------	--------	--------------------

Test procedure AS 1289.2.1.1 & 5.8.1

Test No	67	68	-	-	-	-
Location	REFER TO FIGURE 1	REFER TO FIGURE 1				
Approximate depth below FSL						
Measurement depth	mm	175	175	-	-	-
Field wet density	t/m ³	2.01	2.01	-	-	-
Field moisture content	%	20.1	18.8	-	-	-

Test procedure AS 1289.5.7.1

Test No	67	68	-	-	-	-
Compactive effort	Standard					
Oversize rock retained on sieve	mm	19.0	19.0	-	-	-
Percent of oversize material	wet	0	0	-	-	-
Peak Converted Wet Density	t/m ³	2.04	2.00	-	-	-
Adjusted Peak Converted Wet Density	t/m ³	-	-	-	-	-
Optimum Moisture Content	%	22.5	21.0	-	-	-

Moisture Variation From Optimum Moisture Content	2.5% dry	2.0% dry	-	-	-	-
--	----------	----------	---	---	---	---

density and moisture ratio results relate only to the soil to the depth of test and not to the full depth of the layer

Density Ratio (R _{HD})	%	98.5	100.5	-	-	-
-----------------------------------	---	------	-------	---	---	---

Material description

No 67 - 68 Clay Fill

AVRLOT HILF V1.10 MAR 13



NATA Accredited Laboratory No 9909
 Accredited for compliance with
 ISO/IEC 17025 - Testing

Approved Signatory : Justin Fry